

A&M PROJECTS STATUS UPDATE

Updated: 10.5.09



Allied Health Center / Langston University

Project Coordinator: John Henry, john.henry@okstate.edu, 405-744-4524

Phase: Construction

Architect: McFarland Davies - Jeff Davis

Contractor: Shiloh Enterprises - Steve Preston

Schedule: Project Request date, Design Completion date, NTP – 8/21/07, CCD – 9/6/08

Status: C of O has been issued. Project closeout ongoing



Student Success Center / Langston University

Project Coordinator: John Henry, john.henry@okstate.edu, 405-744-4524

Phase: Construction

Architect: Allen Brown Architects – Allen Brown

Contractor: Shiloh Enterprises – Steve Preston

Schedule: Project Request date, Design Completion date, NTP – 2/18/08, CCD – 7/23/09

Status: Exterior masonry nearly complete. Drywall work 75% complete.



Student Success Center / Langston Tulsa

Project Coordinator: John Henry, john.henry@okstate.edu, 405-744-4524

Phase: Construction

Architect: Beck – Brian Jeffers

Contractor: Crossland Construction – John Heyburn

Schedule: Project Request date, Design Completion date, NTP – 7/16/07, CCD – 11/9/08

Status: Final pay app has been forwarded to LU for payment. All closeout materials have been received.



I.W. Young Auditorium / Langston/Restroom Renovation

Project Coordinator: Jim.mckee@okstate.edu, x47136

Phase: Construction Manager Selection

Architect: James Black Architect

Contractor: CM @ Risk, TBA

Project Status: CM Selection Process. 6-1-09: Selection process complete, no additional involvement from Architectural Services.



NEO Football Stadium & Athletic Training Facility

Project Coordinator: Steve Casteel, steve.casteel@okstate.edu 405.744.7414

Phase: Programming

Architect: OSU Architectural & Engineering Services (John G. Treston)

Interior Designer: OSU Architecture and Engineering Services (Jennifer McConaghy)

Contractor: TBD

Schedule: TBD

Status: The Athletic Training Facility is moving forward with a reduced scope and a shelled second floor. The project will be CMAR with an outside A&E firm. The stadium may become a design/build project of the College can utilize the process.



NEO Cunningham Hall and Science Building

Project Coordinator: Steve Casteel, steve.casteel@okstate.edu 405.744.7414

Phase: Contract Documents/CMAR process.

Architect: OSU Architectural & Engineering Services (John G. Treston)

Interior Designer: OSU Architectural & Engineering Services (Jennifer McConaghy)

CMAR: Crossland Construction

Project Status: Work continues on Cunningham Hall interior wall reconstruction and the foundations for the Science Building.



NEO Student Union Food Service Renovation

Project Coordinator: Steve Casteel, steve.casteel@okstate.edu 405.744.7414

Phase: Budget Estimate

Architect: OSU Architectural & Engineering Services (John G. Treston)

Interior Designer: OSU Architecture and Engineering Services (Jennifer McConaghy)

Contractor: TBD

Schedule: TBD

Status: Design charette to occur the week of October 26, 2009.



NEO Dobson Harrill & Russell Vann Dormitory Renovations

Project Coordinator: Steve Casteel, steve.casteel@okstate.edu 405.744.7414

Phase: Budget Estimate

Architect: OSU Architectural & Engineering Services (John G. Treston)

Interior Designer: OSU Architecture and Engineering Services (Jennifer McConaghy)

Contractor: TBD

Schedule: TBD

Status: Lobby in schematic design for Dodson Harrill only.



NEO Student Union Ballroom Renovation and Entry Addition

Project Coordinator: Steve Casteel, steve.casteel@okstate.edu 405.744.7414

Phase: Budget Estimate

Architect: OSU Architectural & Engineering Services (John G. Treston)

Interior Designer: OSU Architecture and Engineering Services (Jennifer McConaghy)

Contractor: TBD

Schedule: TBD

Status: Design charette to occur the week of October 26, 2009.